Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120009-9

CONSTRUCTION PROGRESS REPORT FOR MONTH OF December 195

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.					
STATSPEC	Project Title: STAT				ΓINTL	
STATINTL	Contractor: Allotment No.: 4442-40-001					
	Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953					
	Authority for construction (identification of instrument authorizing work):					
	PRC action DD/I - 195-53, Dated 13 April 1953 Brief description of work involved: Construction of New Operations Building.					
	Percent completed in various branches of work:					
	Excavation, grading & raving	30%	30	Flooring	%	
	Concrete, cement work	95%	98	Hardware	%	
	Structural steel a stac. in	00100%	100	Painting, glazing	10%	, i
	Masonry	95%	78	Plumbing	80%	
	Carpentry, millwork roil pe	rt. 35%	52.	Heating, ventilating	76	2
	Roofing, waterproofing	25%	15	Electrical	80%	×O.
	Sheet metal	12%	60	Electric fixtures	70	
	Lath, plaster, acoustic	76	7	Approach work		4 0
	Insulation	%	75	Other	%.	•
	Aluminum & steel windows Coronic Tile	80%	100	Prelim., fence, flag pole	85%	S. rose
		Totals: Amount of contract, includi		tions		0,480.33
	Value of work completed to date 185.776.22 2/2					
	Value of materials on site					
	Value of materials in storage 1.106.56					. 1.19 6 65
	Total value of completed work and materials 188,082,78					214,813,
	Total of partial payments to 4 January 195 4 169.274.50 1332-					

See opposite side for instructions.

(Signature)

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120009-9

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.